



AIR BP – KUNUNURRA AIRPORT New Fuel Depot Installation



NRM Customer: Air BP
Project Value: \$200,000
Period of Project: August 2009 to November 2009



Description of Project:

In April, 2009 Northern Refueling Maintenance were awarded the mechanical installation contract for the new fuel depot installation at Kununurra Airport, Kununurra WA.

Major works included in NRM's scope were:

- Installation of 1 x 110KL Avgas Tank and 1 x 110KL Jet-A1 Tank.
- Installation of 1 x Avgas and 1 x Jet-A1 Pump and De-Watering Skids.
- Fabrication and Installation of interconnecting pipework and valves between tanks and pump skids.
- Installation of Avgas Card Swipe Skid.
- Installation of UPP piping to Avgas Card Swipe Skid
- Commissioning of Mechanical Installation

Working in the extreme heat of Western Australia's East Kimberleys, where temperatures were sometimes in excess of 40°C presented it's challenges to NRM, however these were overcome with good management by way of regular breaks and re-hydration, carrying out hot works in cooler parts of the day and ongoing monitoring of NRM personnel.

The project was completed on schedule and within budget to the satisfaction of Air BP.